

Agenda Item B.3 CONSENT CALENDAR Meeting Date: September 2, 2008

TO: Mayor and Councilmembers

FROM: Dan Singer, City Manager

CONTACT: Steve Wagner, Community Services Director

Marti Schultz, Principal Civil Engineer

SUBJECT: Notice of Completion for Shaw Excavating and Grading, Inc. for the

Construction Contract for Armitos Park

RECOMMENDATION:

A. Adopt Resolution No. 08-__ entitled "A Resolution of the City of Goleta, California Authorizing the Filing of a Notice of Completion for Construction of the Armitos Park Development Project and Establishing Final Quantities;" and

B. Direct the City Clerk to file the Notice of Completion.

BACKGROUND:

On April 1, 2008, Council awarded a construction contract for the Armitos Park project to Shaw Excavating and Grading, Inc. (Shaw), in the amount of \$117,381. Armitos Park is located on Armitos Avenue, east of Kellogg Avenue.

DISCUSSION:

The construction contract with Shaw for Armitos Park included the construction of concrete curbing, sidewalk, placement of aggregate base, landscaping and an irrigation system. This work was completed and accepted by staff on July 15, 2008. Staff eliminated the placement of sod from Shaw's construction contract bid items since the timing of installation of a GWD water meter was unknown. The other landscape plantings were watered through the maintenance period by Shaw. The plantings are now being watered through the City's contract services with Valley Crest under the Annual Park Services Contract. The purchase and installation of the safety surface and the playground equipment was completed under separate contracts.

The work conducted by Shaw was completed on time and within budget. A Notice of Completion pursuant to Public Contract Code §20854 is recommended for approval.

Meeting Date: September 2, 2008

GOLETA STRATEGIC PLAN:

The construction of the Armitos Park Project is consistent with the Goal in the Goleta Strategic Plan entitled, "Prioritize Maintenance of City Streets, Parks & Facilities" and "Emphasize Old Town Revitalization." Specifically, this construction project meets the Objective "Acquire Property for Neighborhood Parks" and moves the City closer toward realizing its vision as defined within the City's Strategic Plan.

ALTERNATIVES:

The Council may elect not to file a Notice of Completion for this portion of the Armitos Park Development project. If a Notice of Completion is not filed, the time period for claims would be extended from 60 to 90 days.

FISCAL IMPACTS:

The FY 2007-08 budget includes \$288,477 in Proposition 40 State Park Funds in Account No. 301-5-9012-705. Of this amount \$140,000 was budgeted for the construction of Armitos Park. The construction contract with Shaw was awarded in the amount of \$117,381 with a change order authority of \$15,000, for a total approved contract award of \$132,381. The final construction cost of the work performed by Shaw for the project is \$117,053, which represents a savings of \$15,328.

The following table summarizes the construction phase project expenditures including funding source:

| SHAW EXCAVATING AND GRADING, INC. Armitos Park Development | | | | | |
|--|-----------|-----------|----------------------|--|--|
| Prop. 40 State Park Fund Acct. No. 301-5-9012-705 | AWARDED | EXPENDED | SAVING/ (OVERAGE) | | |
| Construction Contract | \$117,381 | \$117,053 | \$328 | | |
| Change Order Authority | \$15,000 | 0 | \$15,000 | | |
| TOTALS | \$132,381 | \$117,053 | \$15,328 | | |

| Submitted By: | Reviewed by: | Approved By: | |
|-----------------------------|----------------------------------|---------------|--|
| Steve Wagner | Michelle Greene | Daniel Singer | |
| Community Services Director | Administrative Services Director | City Manager | |

Meeting Date: September 2, 2008

ATTACHMENTS:

1. A Resolution of the City of Goleta Authorizing the Filing of a Notice of Completion for Construction of Armitos Park Development Project and Establishing Final Quantities.

2. Notice of Completion.

ATTACHMENT 1

A Resolution of the City of Goleta Authorizing the Filing of a Notice of Completion for Construction of Armitos Park Development Project and Establishing Final Quantities

RESOLUTION NO. 08 - __

A RESOLUTION OF THE CITY OF GOLETA, CALIFORNIA AUTHORIZING THE FILING OF A NOTICE OF COMPLETION FOR COSNTRUCTION OF ARMITOS PARK DEVELOPMENT PROJECT AND ESTABLISHING FINAL QUANTITIES

WHEREAS, on April 1, 2008, the City of Goleta authorized award of a construction contract to Shaw Excavating & Grading, Inc., for the Construction of Armitos Park Development Project; and

WHEREAS, the City Engineer has evaluated the work and cost figures and recommends approval.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF GOLETA AS FOLLOWS:

SECTION 1.

The work required to be performed by said Contractor has been completed.

SECTION 2.

The work is hereby accepted and approved by the City Engineer and final quantities have been established in accordance with Exhibit A.

SECTION 3.

The City Clerk is directed to certify the Resolution and to forthwith forward a "Notice of Completion" to the Recorder of the County of Santa Barbara for recording.

SECTION 4.

The City Clerk is directed to release security posted for the completion of the project thirty (60) days after recordation of the Notice of Completion by the County of Santa Barbara Recorder, provided that no stop notices have been filed against said contractor.

PASSED, APPROVED, AND ADOPTED this 2nd day of September 2008.

| | MICHAEL T. BENNETT, MAYOR | | | |
|--------------------------------|----------------------------|--|--|--|
| ATTEST: | APPROVED AS TO FORM: | | | |
| DEBORAH CONSTANTINO CITY CLERK | TIM W. GILES CITY ATTORNEY | | | |

Exhibit A

City of Goleta Armitos Park Development Project Project No. 9012

| BID ITEM | UNIT | Contract Quantity | Unit Price (\$) | Contract Cost | Final Quanitity | Final Cost | Cost Difference |
|--|------|----------------------|--------------------|------------------|--------------------|---------------|--------------------|
| Move in/out, Bonds and | | | | | | | |
| Insurance | LS | 1 | \$8,917.00 | \$8,917.00 | 1 | \$8,917.00 | \$0.00 |
| Construction Area Signs / Public Notice | LS | 1 | \$714.00 | \$714.00 | 1 | \$714.00 | \$0.00 |
| Clear and Grub | LS | 1 | \$5,993.00 | \$5,993.00 | 1 | \$5,993.00 | \$0.00 |
| Earthwork (Appx. 376 CY import) | LS | 1 | \$19,887.00 | \$19,887.00 | 1.1 | \$22,369.00 | \$2,482.00 |
| Miscellaneous Concrete - Curb (Type A - Tinted) | LF | 158 | \$28.50 | \$4,503.00 | 158 | \$4,503.00 | \$0.00 |
| Sidewalk (Tinted & Scored: Note 0.35' AB (C12) under concrete) | SF | 1,912 | \$12.00 | \$22,944.00 | 1912 | \$22,944.00 | \$0.00 |
| Rubber Safety Surface (3/4-" max) | TON | 74 | \$37.00 | \$2,738.00 | 74 | \$2,738.00 | \$0.00 |
| Tree Well | EA | 1 | \$3,000.00 | \$3,000.00 | 1 | \$3,000.00 | \$0.00 |
| Soil Preparation | SF | 13,350 | \$0.45 | \$6,007.50 | 13350 | \$6,007.50 | \$0.00 |
| 24-inch Box Tree | EA | 12 | \$313.50 | \$3,762.00 | 11 | \$3,448.50 | (\$313.50) |
| 5-gallon Shrub | EA | 188 | \$23.38 | \$4,395.44 | 161 | \$3,764.18 | (\$631.26) |
| 1-gallon Shrub | EA | 704 | \$9.35 | \$6,582.40 | 554 | \$5,179.90 | (\$1,402.50) |
| Bark Mulch | CY | 72 | \$77.00 | \$5,544.00 | 72 | \$5,544.00 | \$0.00 |
| Sod | SF | 2430 | \$1.38 | \$3,353.40 | 0 | \$0.00 | (\$3,353.40) |
| Irrigation System | LS | 1 | \$14,300.00 | \$14,300.00 | 1 | \$14,300.00 | \$0.00 |
| Landscape maintenance | LS | 1 | \$4,732.00 | \$4,732.00 | 0.33 | \$1,561.56 | (\$3,170.44) |
| Landscape Hand Water | LS | | | \$0.00 | 1 | \$4,908.00 | \$4,908.00 |
| Additional Irrigation | LS | | | \$0.00 | 1 | \$1,161.00 | \$1,161.00 |
| Bid Irregularity | LS | 1 | | \$8.00 | 0 | \$0.00 | (\$8.00) |
| TOTALS: | | | | \$117,380.74 | | \$117,052.64 | (\$328.10) |

ATTACHMENT 2

Notice of Completion

RECORDING REQUESTED BY: WHEN RECORDED RETURN TO:

City of Goleta 130 Cremona Drive, Suite B Goleta, CA 93117 ATTN: CITY CLERK

SPACE ABOVE THIS LINE FOR RECORDER'S USE

Exempt from recording fee, per Government Code Section 6103

CITY OF GOLETA, CALIFORNIA

By: Deborah Constantino
City Clerk

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that a contract was heretofore awarded by the City Council of the City of Goleta, California, to Shaw Excavating and Grading, Inc., for the performance of the following work:

ARMITOS PARK DEVELOPMENT

Said work was completed on July 15, 2008, by said company; was completed in accordance with City standards and to the satisfaction of the City Engineer of the City of Goleta; and was accepted by the City Council of the City of Goleta, owner, at a regular meeting thereof held on the 2nd day of September, 2008, by Resolution No. 08-XX.

Upon said contract, surety was given by Contractors Bonding and Insurance Company, Bond Number CE4047, as required by law.

DATED this 2nd day of September, 2008, at Goleta, California.

DEBORAH CONSTANTINO, CITY CLERK

| STATE OF CALIFORNIA) | |
|---------------------------|----|
| COUNTY OF SANTA BARBARA) | SS |
| CITY OF GOLETA) | |

I, Deborah Constantino, City Clerk of the City of Goleta, California, do hereby certify that the foregoing Notice of Completion is true and correct, and that said Notice of Completion was duly and regularly ordered to be recorded in the Office of the Santa Barbara County Recorder by said City Council.

DATED this 2nd day of September, 2008, at Goleta, California.

DEBORAH CONSTANTINO
CITY CLERK