



Agenda Item A.4
CONSENT CALENDAR
Meeting Date: January 20, 2009

TO: Mayor and Councilmembers

FROM: Daniel Singer, City Manager

CONTACT: Steve Wagner, Community Services Director
Marti Schultz, Principal Civil Engineer

SUBJECT: Notice of Completion for the FY 2008-09 Pavement Rehabilitation Project,
Pavement Preparation

RECOMMENDATION:

- A. Adopt Resolution No. 09-___ entitled "A Resolution of the City Council of the City of Goleta, California Authorizing the Filing of a Notice of Completion for the Construction of the Fiscal Year 2008-09 Pavement Rehabilitation Project, Pavement Preparation and Establishing Final Quantities"; and
- B. Direct the City Clerk to file a Notice of Completion.

BACKGROUND:

On June 3, 2008, a construction contract for the FY 2008-09 Pavement Rehabilitation Project – Pavement Preparation was awarded to Berry General Engineering, Inc., in an amount not to exceed \$500,524 and a change order authority in an amount not to exceed \$100,000. A Notice to Proceed was issued with an effective date of June 4, 2008, and the project was completed on August 15, 2008. The project included the removal of failed sections of asphalt, as necessary, to prepare the streets for a slurry seal (Phase 2 of the Pavement Rehabilitation Project). Attachment 1 provides a list of streets where the pavement preparation was completed. This report summarizes the costs associated with the project. A Notice of Completion pursuant to Public Contract Code 20854 is recommended for approval.

DISCUSSION:

Phase 1 of the FY 2008-09 Pavement Rehabilitation Project - Pavement Preparation completed approximately 103,201 square feet of pavement preparation to facilitate the placement of slurry seal on portions of 49 City streets. Adoption of the attached Resolution facilitates the final close-out of this project.

ALTERNATIVES:

The Council may elect not to file a Notice of Completion on this project. If a Notice of Completion is not filed then the time period for claims would be extended from 60 to 90 days.

FISCAL IMPACTS:

The total approved budget for the construction of the FY 2008-09 Pavement Rehabilitation Project – Pavement Preparation was \$600,524. The final cost of the project is \$509,701. The following table summarizes the project expenditures:

	Approved Budget	Final Amount	Contract Savings/(Overage)
Berry General Engineering Construction Contract	\$500,524	\$500,524	\$0
Change Orders	\$100,000	\$9,177.02	\$90,822.98
Total	\$600,524	\$509,701.02	\$90,822.98

Submitted By:

Reviewed By:

Approved By:

 Steve Wagner
 Community Services Director

 Michelle Greene
 Administrative Services
 Director

 Daniel Singer
 City Manager

ATTACHMENTS:

1. List of Streets
2. Resolution Authorizing the Filing of a Notice of Completion for the Construction of the FY 2008-09 Pavement Rehabilitation Project - Pavement Preparation and Establishing Final Quantities
3. Notice of Completion

Attachment 1

List of Streets

**FY 2008-09 Pavement Preparation
List of Streets**

Street Name	From	To
Aberdeen Avenue	E/S Kamala Avenue	W/S Valdez Avenue
Alpine Drive	N/S Tuolumne Drive	CDS
Armitos Avenue	Dearborn Drive	West End
Avenida Garza	S/S Covington Way	N/S Avenue Ganso
Barrington Way	E/S Carlo Drive	W/S Amherst Drive
Berkeley Road	E/S Fairview Avenue	East End
Calle Real	Daffodil Drive	W/S Brandon Drive
Calle Real	La Patera Road	W/S Fairview Avenue
Carlo Drive	S/S Stow Canyon Road	N/S Calle Real
Carmel Beach Circle	W/S Santa Barbara Shores	CDS
Castillian Drive	W/S Los Carneros Way	420' W/O Los Carneros Wy
Cathedral Oaks Bike Path	Glen Annie Road	King Daniel Lane
Cathedral Oaks Road	Calle Real	E/S Los Carneros Road
Coloma Drive	E/S Carlo Drive	W/S Vega Drive
Coromar Drive	N/S Hollister Avenue	270' N/O Hollister Avenue
Craigmont Drive	E/S Carlo Drive	East End
Cremona Drive	S/S Los Carneros Road	N/S Hollister Avenue
Dearborn Place	N/S Hollister Avenue	CDS
Del Norte Drive	180' W/O Glen Annie Road	W/S Glen Annie Road
Ellwood Beach Drive	E/S Entrance Drive	500' S/O Entrance Drive
Evergreen Drive	West End	Cathedral Oaks
Fairview Avenue	S/S 101 Bridge Deck	N/S Hollister Avenue
Forest Drive	N/S Evergreen Drive	W/S Evergreen Drive
Glen Annie Road	N/S Calle Real	Cathedral Oaks Road
Guava Avenue	E/S Kamala Way	W/S Valdez Avenue
Hollister Avenue	Dearborn Drive	W/S Ward Drive
Hollister Avenue	Pebble Beach Drive	S/S 101 Bridge Deck
Kellogg Avenue	S/S Hollister Avenue	South Street
Kellogg Place	E/S Kellogg Way	W/S Kellogg Avenue
Kellogg Way	N/S Kellogg Avenue	North End
Linfield Place	N/S Whittier Drive	CDS
Murfield Drive	E/S Windsor Avenue	W/S Valdez Avenue
Pacific Oaks Road	S/S Hollister Avenue	N/S Marymount
Pismo Beach Circle	W/S Santa Barbara Shores	CDS
Ravenscroft Drive	N/S Pedernal Avenue	N/S Pedernal Avenue
Redwood Way	N/S Evergreen Drive	CDS
Rochester Place	W/S Calle Real	CDS
Rutherford Street	Hollister Avenue	S/S Dawson Street
Salisbury Avenue	N/S Evergreen Drive	CDS
San Mateo Avenue	S/S Madera Drive	N/S Calle Real
San Napoli Drive	W/S Salisbury Avenue	CDS
Saratoga Ct	W/S Coronado Drive	W/S Coronado Drive
Seagull Drive	E/S Daytona Drive	East End

**FY 2008-09 Pavement Preparation
List of Streets**

Street Name	From	To
Stow Canyon Road	E/S Fairview Avenue	Via Fiori
Strehle Lane	E/S Mathilda Drive	W/S Ellwood Beach Drive
Verdura Avenue	E/S Carlo Drive	W/S Vega Drive
Via Fiori	East CDS	West CDS
Santa Barbara Shores	S/S Hollister Avenue	South End
Marbury Drive	W/S Kellogg Avenue	E/S Sylvan Drive
Ward Drive	3510' S/O Hollister Avenue	South End
Yolo Lane	Alpine Drive	CDS

Attachment 2

Resolution No. 09- _____ Authorizing the Filing of a Notice of Completion for the Construction of the Fiscal Year 2008-09 Pavement Rehabilitation project, Pavement Preparation and Establishing Final Quantities

RESOLUTION NO. 09 - ____

A RESOLUTION OF THE CITY COUNCIL OF THE CITY OF GOLETA, CALIFORNIA AUTHORIZING THE FILING OF A NOTICE OF COMPLETION FOR THE CONSTRUCTION OF THE FISCAL YEAR 2008-09 PAVEMENT REHABILITATION PROJECT, PAVEMENT PREPARATION AND ESTABLISHING FINAL QUANTITIES

WHEREAS, on June 3, 2008, the City of Goleta authorized award of a construction contract to Berry General Engineering, Inc., for the construction of the Fiscal Year 2008-09 Pavement Rehabilitation Project, Pavement Preparation; and

WHEREAS, the City Engineer has evaluated the work and cost figures and recommends approval.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF GOLETA AS FOLLOWS:

SECTION 1.

The work required to be performed by said Contractor has been completed.

SECTION 2.

The work is hereby accepted and approved by the City Engineer and final quantities have been established in accordance with Exhibit A.

SECTION 3.

The City Clerk is directed to certify the Resolution and to forthwith forward a "Notice of Completion" to the Recorder of the County of Santa Barbara for recording.

SECTION 4.

The City Clerk is directed to release security posted for the completion of the project sixty (60) days after recordation of the Notice of Completion by the County of Santa Barbara Recorder, provided that no stop notices have been filed against said contractor.

PASSED, APPROVED, AND ADOPTED this 20th day of January 2009.

ROGER S. ACEVES, MAYOR

ATTEST:

APPROVED AS TO FORM:

DEBORAH CONSTANTINO
CITY CLERK

TIM W. GILES
CITY ATTORNEY

STATE OF CALIFORNIA)
COUNTY OF SANTA BARBARA)
CITY OF GOLETA) ss.

I, DEBORAH CONSTANTINO, City Clerk of the City of Goleta, California, DO HEREBY CERTIFY that the foregoing Resolution No. 09-___ was duly adopted by the City Council of the City of Goleta at a regular meeting held on the 20th day of January 2009, by the following vote of the Council:

AYES: COUNCILMEMBERS

NOES: COUNCILMEMBERS

ABSENT: COUNCILMEMBERS

(SEAL)

DEBORAH CONSTANTINO
CITY CLERK

**Exhibit A
Final Quantities**

**City of Goleta
FY2008/2009 Pavement Rehabilitation Project -
Pavement Preparation
Project No. 08-02**

Bid Item	Unit	Unit Price (\$)	Contract Quantity	Contract Cost	Final Quantity	Final Cost	Cost Difference \$
Move in/out bonds and insurance	LS	\$7,600.00	1	\$7,600.00	1	\$7,600.00	\$0.00
Traffic Control System	LS	\$46,880.00	1	\$46,880.00	1	\$49,347.36	\$2,467.36
Asphalt concrete spot leveling	SF	\$4.20	9,700	\$40,740.00	0	\$0.00	-\$40,740.00
2" Grind and replace asphalt concrete	SF	\$4.22	85,700	\$361,654.00	102,203	\$431,296.66	\$69,642.66
9" Grind and replace asphalt concrete	SF	\$21.50	1,100	\$23,650.00	998	\$21,457.00	-\$2,193.00
Supplemental Work	LS	\$20,000.00	1	\$20,000.00	0	\$0.00	-\$20,000.00
TOTALS				\$500,524.00		\$509,701.02	\$9,177.02

Attachment 3

Notice of Completion

RECORDING REQUESTED BY:
WHEN RECORDED RETURN TO:

City of Goleta
130 Cremona Drive, Suite B
Goleta, CA 93117
ATTN: CITY CLERK

SPACE ABOVE THIS LINE FOR RECORDER'S USE

Exempt from recording fee, per Government Code
Section 6103

CITY OF GOLETA, CALIFORNIA

By: Deborah Constantino
City Clerk

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that a contract was heretofore awarded by the City Council of the City of Goleta, California, to Berry General Engineering, Inc., for the performance of the following work:

FISCAL YEAR 2008-09 PAVEMENT REHABILITATION PROJECT, PAVEMENT PREPARATION,

Said work was completed on August 15, 2008, by said company; was completed in accordance with City standards and to the satisfaction of the City Engineer of the City of Goleta; and was accepted by the City Council of the City of Goleta, owner, at a regular meeting thereof held on the 20th day of January 2009, by Resolution No. 09- _____.

Upon said contract, surety was given by Fidelity and Deposit Company of Maryland, Bond No. 7600696, as required by law.

DATED this 20th day of January 2009, at Goleta, California.

DEBORAH CONSTANTINO,
CITY CLERK

STATE OF CALIFORNIA)
COUNTY OF SANTA BARBARA) ss
CITY OF GOLETA)

I, Deborah Constantino, City Clerk of the City of Goleta, California, do hereby certify that the foregoing Notice of Completion is true and correct, and that said Notice of Completion was duly and regularly ordered to be recorded in the Office of the Santa Barbara County Recorder by said City Council.

DATED this 20th day of January 2009, at Goleta, California.

DEBORAH CONSTANTINO
CITY CLERK